


# **Installation Monitoring Report**

Project	NW 2050 Cypress Point	Job Number	24064	RGC Number		N/A	
Address	7511, 7531, 7651 Minoru Boulevard	Inspector	Matthew	Report Number		07	
	Richmond, B.C.	Weather	Sun / 17°C	17°C <b>Time</b>		2:00pm	
Contractor	Flynn Canada Ltd.	Crew Size	9 Red Seal	3	Apprent	ices	5

Date: May 22, 2025

**Distribution List:** keith.lodge@flynncompanies.com, ken.brown@flynncompanies.com, nw2050@telus.net. matt@phoenixroofconsultants.ca



# 7.1 **Building B**

The application of Soprema 2n1 Smartboard sanded with ½" HD Board, 12" Sopra lap and Sopraply Stick DUO has finished being applied to the remaining sections of the main roof area.



### 7.2 **Building B**

Noted partially open seam and incomplete adhesion of the base membrane at the BUR vent to be repaired.



#### 7.3 **Building B**

An additional screw, plate and cover patch to be installed at noted area of the board.



# 7.4 **Building B**

Additional build up is required at the noted location of the transition from field to wall. Correction required.



# 7.5 **Building B**

A partially open seam in the Sopraply Stick DUO to be rewelded closed and gusset installed.



#### 7.6 **Building B**

An approved mast head detail to be installed at the mechanical conduit protrusions.



# 7.7 **Building B**

The application of the granulate cap membrane has begun to be applied to the East side of the building.



### 7.8 **Building B**

Additional build up has been applied to mitigate ponding water locations.



#### 7.9 **Building B**

An approved Elastocol stick adhesive primer is being rolled applied to the sanded surface of the 2n1 smart board prior to cap membrane install.



#### 7.10 **Building B**

The rolls of Sopraply stick traffic cap have been rolled out and relaxed prior to install.

This is acceptable.



### 7.11 **Building B**

The cap membrane is being set in place and once ready the release film is removed to allow the adhesive back come in contact with primed surface.




# 7.12 **Building B**

The cap membrane is being rolled in to the primed surface.



# 7.13 **Building B**

The application of the Colply EF cement to end laps is acceptable.



# 7.14 **Building B**

A robotic hot air welder is being used to weld the side laps of overlapping cap ply to the previously installed cap.



# 7.15 **Building B**

End laps, small side laps and details are being welded closed by hand air welders.



# 7.16 **Building B**

Noted detail to be done in a 2-ply membrane application. Correction required



# **Outstanding Items:**

• None currently.

Reported by:

Matthew Blackstock, RRO Phoenix Roof Consultants

Phoenix Roof Consultants field reviews are for general conformance to specifications and roofing compliance only. Our reviews are not to take the place of the contractor's own quality control which shall remain the responsibility of the contractor. Phoenix Roof Consultants will not be responsible for acts or omissions of the contractor or for the contractor's failure to fulfill the intent of the specifications, contract, or quote.