

Installation Monitoring Report

Project	NW 2050 Cypress Point	Job Number	24064	RGC Number		53216	
Address	7511, 7531, 7651 Minoru Boulevard	Inspector	Matthew	Report Number		21	
	Richmond, B.C.	Weather	Sun / 23°C	Time		2:00pm	
Contractor	Flynn Canada Ltd.	Crew Size	18 Red Seal	5	Apprentices		12

Date: July 2, 2025

Distribution List: keith.lodge@flynncompanies.com, ken.brown@flynncompanies.com, nw2050@telus.net. matt@phoenixroofconsultants.ca



21.1 **Building C**

Installation and adjustments to the rubber / concrete pads continue on the deck areas.





21.2 **Building B**

Crew continue to adjust and set the rubber pavers on the deck area.



21.3 **Building B**

The 24ga pre-painted galvanized steel flashing installation to the parapet with slock and standing seam details continue.



21.4 **Building B**

Fire wall flashing installation was found acceptable to date.



21.5 **Building B**

Membrane repair patches to previously noted damaged membrane or incomplete adhesion have been applied.



21.6 **Building B**

Paver and chimney chase details continue to the noted deck area.



21.7 **Building A**

Overview of the current area of membrane installation.



21.8 **Building A**

The Soprema 2n1 smartboard sanded with ½" HD ISO has been applied to the next section of the roof, foreman indicated that no deterioration was found during cut tests.



21.9 Building A

A 2" barbed seam plate and 2" deck fast screw being used to secure the boards in place. Additional fasteners are still needed in areas to ensure the correct wind up lift rating is met.




21.10 Building A

12" cover strips are being adhered then welded into place over end joint details.



21.11 **Building A**

A Soprema Sheild HT is being rolled into Dens deck primed overlay on the walls that have been primed with an Elastocol stick adhesive primer.



21.12 Building A

The Sopraply stick DUO independent base stripping found adhered and seams welded. Gussets remain to be applied at corners.



21.13 Building A

Copper spun drains with integral clamping ring is being set in place at drain sumps, a mechanical coupling indicated to have been applied from drain stem to outflow pipe.



Outstanding Items:

16.3

Reported by:

Matthew Blackstock, RRO Phoenix Roof Consultants

Phoenix Roof Consultants field reviews are for general conformance to specifications and roofing compliance only. Our reviews are not to take the place of the contractor's own quality control which shall remain the responsibility of the contractor. Phoenix Roof Consultants will not be responsible for acts or omissions of the contractor or for the contractor's failure to fulfill the intent of the specifications, contract, or quote.