


Installation Monitoring Report

Project	NW 2050 Cypress Point	Job Number	24064	RGC Number		53216	
Address	7511, 7531, 7651 Minoru Boulevard	Inspector	Matthew	Report Number		44	
	Richmond, B.C.	Weather	Sun / 22°C	Time		11:30am	
Contractor	Flynn Canada Ltd.	Crew Size	4 Red Seal	2	Apprent	ices	1

Date: September 15, 2025

Distribution List: keith.lodge@flynncompanies.com, ken.brown@flynncompanies.com, nw2050@telus.net. matt@phoenixroofconsultants.ca



44.1 **Building A**

Crew working on the balance of the flashing details on the North deck area.



44.2 **Building A**

Cap flashing has finished being applied along the sections where the scaffolding was installed.



44.3 **Building A**

Standing seam details at corners found acceptable.



44.4 Building A

The remaining pieces of the privacy screen are to be reinstated.




44.5 **Building A**

Shims to be installed to level pavers at drain locations as well beside pavers.



44.6 **Building A**

The double gum lip flashing installation on the Northeast deck is installed in an acceptable manner. Balance of pavers are to be set accordingly.



Outstanding Items:

• Items #34.6 – 34.8, #39.7, #40.5 - 40.13.

Reported by:

Matthew Blackstock, RRO Phoenix Roof Consultants

Phoenix Roof Consultants field reviews are for general conformance to specifications and roofing compliance only. Our reviews are not to take the place of the contractor's own quality control which shall remain the responsibility of the contractor. Phoenix Roof Consultants will not be responsible for acts or omissions of the contractor or for the contractor's failure to fulfill the intent of the specifications, contract, or quote.